2017-18

THIRD PARTY INSPECTION REPORT

Name of the Client: **Executive Engineer,** Dasarahalli Division, BBMP, Bangalore.

Agency: **Sri. M.Lakkappa,** Contractor, Bangalore.

Name of the Work: Construction and Repairs to Culverts in Dasarahalli in Ward No.15, Dasarahalli Sub Division BBMP, Bangalore.

3rd party CONSULTANTS

CIVIL XPERTS

CONSULTANTS & TESTING CENTER

NABL Accredited As Per ISO : 17025 - 2005

ISO 9001 : 2008

#174, Sri Ranga Complex, Amruth Nagara Main Road, New Bank Colony, Konanakunte, Bangalore - 560062 | Mob : +91 97429 59595

Ph : 080 26322565 |e-mail : civilexpertsltd@gmail.com

Scanned by CamScanner

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Name of Work : Construction and Repairs to Culverts in Dasarahalli in Ward No.15, Dasarahalli Sub Division BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Dasarahalli Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. M.Lakkappa,** Contractor, Bangalore.
Total Estimated Cost	:	Rs.25.00 Lakhs
Date of Inspection	:	27.11.2017
Status of Bill	:	1st & final Bill
In the Presence of	:	Assitant Engineer W. No.15, BBMP, Bangalore.
	:	(b) **Mr. Mohan.G,** Sr.Engineer M/s. Civil Experts Consultants & Testing Centre

3rd party Compliance Report

Sl.No	Description of the Item		Comments / observations
1	Excavation for road, drains and similar works - KSRRB 300-1. Earthwork excavation by manual means in Ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods		Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Scanned by CamScanner

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

2	Plain cement concrete M-10 with OPC cement at 220kg with crushed 40mm down size graded granite metal course aggregate @0.84 CUM and fine agreegate @ 0.6 CM in Foundation mechanically mixed placed in foundation and compacted by vibration including curing for 14 days complete as per specifications		Work done up to the billed quantity and Quality is satisfactory
3	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness above 200 mm including cost of all materials, labour complete as per specifications complete as per		Work done up to the billed quantity and Quality is satisfactory
4	Design Mix M20 with OPC cement @ 320kgs with 20mm & down size graded granite metal course agreegate @ 0.69 CM an Fine agregated 0.46 cm with super plaster @ 3ltrs confirming to IS 9103-1999 Reaffirmed -2008 i.) Upto 5m height complete as per the direction of Engineer-in-charge of the work		Work done up to the billed quantity and Quality is satisfactory
5	TMT/MS bar Reinforcement KSRRB M2200-6 Supplying, fitting and placing TMT bar reinforcement in Sub-structure complete as per drawing and technical specifications complete as per specifications. complete as per the direction of Engineer-in-charge of the wor		Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory

Scanned by CamScanner

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

6	Disposal of debris to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work, lead 4 Km a) Basic rate for haulage of materials as per item No. 17.4/KSRRB : M100-4.1 ..... Rs. 2.00 Tonne/Km b) Average earth of work 1.28 Tonne/Km for Rs. 2.00/Km a)		Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ

Scanned by CamScanner